

Seymour Street House Demolition Update No. 2018-02

Hello All;

1. Current Project Status

Hazardous material removals are complete. Houses have been ready for demolition for two weeks, but activity was halted to accommodate student quiet hours.

2. Schedule and Sidewalk Closure

The contractor has obtained necessary HRM permits. Beginning on Monday, December 17 the sidewalk on the east side of Seymour will be closed while the house demolition proceeds. It is expected the houses will be down before the December break. Following the demolition phase there will be increased truck traffic while the remains are trucked away. The foundations will then be removed.

3. Pedestrian and Vehicular Impacts

In January the street will be partially closed to allow the services in the street to be disconnected. Future notices will be more specific about dates of this work.

If anyone has any questions please feel free to contact Alex Walker (494-1071) or (alex.walker@dal.ca)